

Town of North Andover – Septic System ~ AS-BUILT CHECKLIST

- 1) _____ All changes to the design plan have been reflected and noted on the as-built plan
- 2) _____ As-built plan has a suitable scale; (1 inch = 40 feet or fewer for plot plans)
- 3) _____ Street Address, Assessor's Map and Lot Number
- 4) _____ Lot Lines and Location of Dwellings served by the system
- 5) _____ Locations, Elevations and Dimensions of As-built system components, including reserve (if applicable)
- 6) _____ Ties to all tank openings, d-box, and leach area from dwelling or Permanent Structure
- 7) _____ Setback distances are shown on the as-built plan from system components to:
 - _____ Subsurface, interceptor & foundation drains
 - _____ Catch basins
 - _____ Property lines
 - _____ Dwellings or other structures
 - _____ Private water supply or irrigation wells
 - _____ Watercourses or wetlands
- 8) _____ Locations of Wells, Drains, Wetland Resource Areas within 150 feet of system
- 9) _____ Location of water, gas, electric lines, cable, control panel (if applicable)
- 10) _____ Location of Structures within 6 Inches of Finished Grade
- 11) _____ Original Stamp & Signature
- 12) _____ Location and holder of any easements which could impact the system
- 13) _____ Impervious Areas; Driveways, etc
- 14) _____ North Arrow
- 15) _____ Location & Elevation of Benchmark used
- 16) _____ STATEMENT ON PLAN (NA 5.3)

a. _____ *"I certify the locations, elevations, ties, cover material; exposed component covers etc., shown on this as-built substantially agree with the approved plan and have determined that the break out elevations, if applicable, have been met."*

Signature of Designer

Date

b. _____ *"If a **STRUCTURAL WALL IS PRESENT (NA 4.9)** a Letter or statement on the as-built indicating the wall - was, or was not, constructed in accordance with the intended design and any manufacturer's specifications."*

Signature of Designer

Date